

**United States Environmental Protection Agency
Region V
POLLUTION REPORT**

Date: Friday, September 21, 2007

From: James Augustyn/Brian Schlieger, On-Scene Coordinator

To: Jason El-Zein, USEPA
Al Taylor, MDEQ
Cheryl Howe, MDEQ
Todd Konechne, Dow Chemical Company
Jim Sygo, MDEQ
David Chung, OSWER
NRC Duty Officer, National Response
Center
Mark Johnson, U.S. EPA R5
Jeff Cahn, USEPA

Subject: Reach JK
Tittabawassee River Reach J/K
Midland, MI
Latitude: 43.5719
Longitude: -84.2006

POLREP No.:	6	Site #:	B5KF
Reporting Period:	September 13-19, 2007	D.O. #:	
Start Date:	8/6/2007	Response Authority:	CERCLA
Mob Date:	8/6/2007	Response Type:	Time-Critical
Completion Date:		NPL Status:	NPL
CERCLIS ID #:	MID980994354	Incident Category:	Removal Action
RCRIS ID #:		Contract #	

Site Description

On June 27, 2007, U.S. EPA ordered The Dow Chemical Company (Dow) to negotiate an Administrative Order on Consent, to address removal of extremely elevated levels of dioxin-contaminated soil from an eroding river bank within Reach JK of the Tittabawassee River near Midland, Michigan. Dow agreed to the terms of the Order and on July 12, 2007, the Order was signed by the Regional Administrator and Dow. For additional background information please see the site profile.

Reach JK will be divided into two areas. The area along the river bank where contaminated soil will be excavated will be designated JK-1, and an area further back from the river bank where clean soil will be used to cap contaminated soil will be designated JK-2.

On-Scene Coordinator (OSC) Jim Augustyn is providing oversight with assistance from U.S. EPA's START Contractor, Weston Solutions, Inc.

Current Activities

The following tasks are currently on going:

- Installation of chain link security fence around the JK-2 wooded area.
- The installation of an irrigation system to water vegetation planted as part of the Site

Restoration Activities.

- The importing and placement of topsoil in the JK-1 and non-wooded JK-2 areas.

To view a map that depicts current site progress, please visit the Document Section of this website and open the document titled "Site features map".

The following tasks have been completed by Dow's contractor during the period from September 13 – September 19, 2007:

Thursday, Sept. 13th: Dow's contractor excavated approximately 6,000 in-place cubic yards of soil from the JK-1 Cut 2 area along the shoreline, and relocated this soil to the non-wooded JK-2 area on site. The excavated JK-1 Cut 2 soil was used to cap impacted surface soils in the JK-2 area. Excavation activities started on September 12th, and were completed on September 13th. Additional site activities included the continued installation of the fence around the perimeter of the wooded JK-2 area and the completion of the rip rap along the shoreline on the south end of JK-1 area.

Friday, Sept. 14th: Post-removal surface soil samples were collected from the JK-1 Cut 2 area after soil was removed to the designed excavation depth. Surface soil samples were also collected from the non-wooded JK-2 area after the placement of soil from the JK-1 Cut 2 excavation activities. Additional site activities included the importing and placement of 6A stone along the JK-1 shoreline bench area, and the importing of topsoil.

Saturday, Sept. 15th – Sunday, 16th: No site activities conducted.

Monday, Sept. 17th: Dow's contractor activities included; the completion of the rip rap along the northern end of the JK-1 area, importing and placement of topsoil, and the continued installation of the fence around the JK-2 wooded area.

Tuesday, Sept. 18th: Dow's contractor continued the importing and placement of topsoil on site.

Wednesday, Sept. 19th: Dow's contractor continued importing and installing topsoil on the site. The placement of topsoil began along the JK-1 area. Based on the laboratory analytical results received from the surface samples collected at the non-wooded area of JK-2, additional topsoil will be used to increase the thickness of the topsoil cap from 6 inches to 24 inches on two sections of JK2 area. The turbidity curtain was removed from the Tittabawassee River and transported to the Salzburg Landfill for decontamination.

Planned Removal Actions

- Planting of over 400 trees as part of the Site Restoration Activities.
- The placement of grass seed in the recently installed topsoil areas.
- Removal of silt fence around the perimeter of the site once the grass has begun to grow.

Next Steps

Monitor restoration activities

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining

Extramural Costs				
RST/START	\$100,000.00	\$37,000.00	\$63,000.00	63.00%
Intramural Costs				
Total Site Costs	\$100,000.00	\$37,000.00	\$63,000.00	63.00%

* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

Disposition of Wastes

As of 9/19/07, Dow has removed and transported to the landfill approximately 23,562 in-place cubic yards of impacted soil from the Reach JK site. Approximately 24,000 in-place cubic yards of impacted soil was the estimated total volume to be removed. The following disposed waste was excavated from the JK-1 Cut #1 area:

8/17/2007	30 loads	540 in-place cubic yards
8/18/2007	64 loads	1,152 in-place cubic yards
8/21/2007	76 loads	1,368 in-place cubic yards
8/22/2007	93 loads	1,674 in-place cubic yards
8/23/2007	60 loads	1,080 in-place cubic yards
8/24/2007	103 loads	1,854 in-place cubic yards
8/25/2007	20 loads	360 in-place cubic yards
8/27/2007	178 loads	3,204 in-place cubic yards
8/28/2007	148 loads	2,664 in-place cubic yards
8/29/2007	180 loads	3,240 in-place cubic yards
8/30/2007	199 loads	3,582 in-place cubic yards
8/31/2007	127 loads	2,286 in-place cubic yards
9/7/2007	31 loads	558 in-place cubic yards

www.epaosc.net/TittabawasseeReachJK